



Asbestos Register

Blue Mountains City Council maintains asbestos registers (“registers”) and asbestos management plans (“plans”) relating to each of the buildings owned or occupied by the Council. The registers and plans record information about the existence and location of any known or presumed asbestos containing materials (“ACM”) within those buildings.

The Council’s governing body has adopted the Council’s corporate [asbestos-registers]Asbestos Policy, which is available on our website.

The registers and plans are in two forms. First, the Council maintains a corporate asbestos register and a corporate asbestos management plan. Second, the Council has prepared individual registers and individual plans for each building that contains or may contain ACM. Hardcopies of those individual registers and plans are held in the building concerned.

Whenever work is carried out on a Council building the hardcopy register and the hardcopy plan are each amended by hand, as required. This action ensures that Council employees or contractors who work from time to time within that building have access to accurate information about the ACM that it contains or may contain.

The electronic versions of each of the corporate plans and registers, and of the plans and registers for individual buildings, are periodically updated. However, the key documents are the hardcopy registers and the hardcopy plans for each building which must be inspected before any work is carried out on that building.

NOTES:

- (1) The Council’s electronic registers and plans are valid as dated, and ARE NOT to be relied upon as definitive records and ARE NOT to be used for reference purposes for any construction, demolition, maintenance or any other onsite works. IN ALL CASES, the onsite hardcopy building specific asbestos register and building specific asbestos management plan MUST BE CONSULTED prior to the commencement of physical works on the building concerned. While the electronic versions of the Council’s registers and plans provide guidance concerning the presence or possible presence of ACM it is the onsite hardcopy registers and plans which will remain up to date.
- (2) The Council’s electronic registers and plans relate to Council owned or managed buildings. The electronic registers and plans do not relate to structures (such as picnic shelters, bus shelters and other freestanding structures). Before any work is carried out on such structures the Council’s Hazardous Materials Team (“HMT”) MUST BE CONSULTED. The HMT may be contacted at council@bmcc.nsw.gov.au. The HMT will provide information concerning any ACM that may be present in the structure concerned.

Further information: Further information on safe asbestos management may be obtained by contacting Councils Hazardous Materials Management Team at council@bmcc.nsw.gov.au.



**BLUE MOUNTAINS CITY
COUNCIL**

18 / 230799

ASBESTOS REGISTER

**MOUNT IRVINE – RURAL FIRE
SERVICE STATION**



**Extract Asbestos Register AS25132
December 2014**

Report

ASBESTOS REGISTER

**Blue Mountains City
Council – Round 2**

**Prepared for:
Blue Mountains City
Council**

**Project No.
25132**

**Date:
19-12-14**

The logo for AIRSAFE, featuring the word "AIRSAFE" in white, bold, uppercase letters on a dark blue rectangular background.

93 Beattie Street
Balmain NSW 2041 Australia
T. 02 9555 9034
F. 02 9555 9035
info@airsafe.net.au
www.airsafe.net.au

ABN 85 143 863 496

DISTRIBUTION


Copies	Recipient
2	Steve Kitching Blue Mountains City Council Strategic Asset Officer Locked Bag 1005 KATOOMBA NSW 2780

© Airsafe OHC Pty Limited [Airsafe]

The information contained in this document is intended for the sole use of the Client identified on the cover sheet for the purpose for which it has been prepared. Airsafe undertakes no duty to or accepts any responsibility for any third party who may rely upon this document.

All rights reserved. No section or element of this document may be removed, reproduced, electronically stored or transmitted in any form without the written permission of Airsafe.

Prepared By:



Simon Bice
Consultant

Reviewed By:



Kieran White
Manager

3.1.34 Mount Irvine Rural Fire Service Bushfire Station	93
3.1.35 Mount Tomah Rural Fire Service Bushfire Station	94
3.1.36 Mount Victoria Rural Fire Service Bushfire Station	96
3.1.37 Warrimoo Rural Fire Service Bushfire Station	98
3.1.38 Wentworth Falls Rural Fire Service Bushfire Station	101
3.1.39 Winmalee Rural Fire Service Bushfire Station	102
3.1.40 Woodford Rural Fire Service Bushfire Station	104
3.1.41 Rover Bay Rural Fire Service Bushfire Station	106
3.1.42 Mount Wilson Rural Fire Service Bushfire Station	107
3.1.43 Megalong Valley Community Hall	109
3.1.44 Warrimoo Community Hall	111
3.1.45 Winmalee Community Hall	115
3.1.46 Blaxland Community Health Centre	117
3.1.47 Springwood Community Car Park	118
3.1.48 152 Megalong Street, Leura	119
3.1.49 156 Megalong Street, Leura	122
3.1.50 23 Gates Avenue Katoomba – Cottage adjacent Pool	125
3.1.51 Katoomba Community Legal Centre	127
3.1.52 Springwood Early Childhood Health Centre	130
3.1.53 Katoomba Emergency Service Centre	132
3.1.54 Valleys Heights Rural Fire Service Bushfire Station (Green Parade)	137
3.1.55 2 Station Street, Katoomba – Garage	139
3.1.56 Lapstone Preschool Kindergarten – Garage	140
3.1.57 Katoomba Children’s Cottage	141
3.1.58 Katoomba Girls Guide Hall	145
3.1.59 Katoomba/Leura Preschool Kindergarten	147
3.1.60 Mid Mountains Community Centre – Lawson	151
3.1.61 Blackheath Preschool Kindergarten	154
3.1.62 Glenbrook Preschool Kindergarten	157
3.1.63 Lapstone Preschool Kindergarten	160
3.1.64 Springwood Preschool Kindergarten	164
3.1.65 Wentworth Falls Preschool Kindergarten	167
3.1.66 Winmalee Preschool Kindergarten	170
3.1.67 Lapstone Rugby Union Clubhouse	173
3.1.68 Blaxland Soccer Clubhouse	175
3.1.69 South Katoomba Rural Fire Service Bushfire Station	176
3.1.70 Winmalee Community Hall – Toilet Block	178
3.1.71 Upper Mountains Youth Centre – Katoomba	180
3.1.72 Winmalee Youth Centre	186
3.1.73 Wentworth Falls Rural Fire Service Storage Shed	188
4 RECOMMENDATIONS	189
4.1 MAINTENANCE	189
4.1.5 AIR MONITORING	191
4.2 REMOVAL	191
APPENDIX A – ANALYSIS RESULTS	196
APPENDIX B - PHOTOGRAPHS	217
APPENDIX C – WARNING SIGNS AND LABELS	334

Location	Asbestos	
	Bonded	Friable
Lawson Rural Fire Service Bushfire Station	✓	x
Linden Rural Fire Service Bushfire Station	x	x
Medlow Bath Rural Fire Service Bushfire Station	x	x
Megalong Valley Rural Fire Service Bushfire Station	x	x
Mount Irvine Rural Fire Service Bushfire Station	✓	x
Mount Tomah Rural Fire Service Bushfire Station	x	x
Mount Victoria Rural Fire Service Bushfire Station	✓	x
Warrimoo Rural Fire Service Bushfire Station	✓	x
Wentworth Falls Rural Fire Service Bushfire Station	x	x
Winmalee Rural Fire Service Bushfire Station	✓	✓
Woodford Rural Fire Service Bushfire Station	✓	x
Winmalee Rural Fire Service Bushfire Station (Rover Bay)	x	x
Mount Wilson Rural Fire Service Bushfire Station	x	x
Megalong Valley Community Hall	✓	x
Warrimoo Community Hall	✓	x
Winmalee Community Hall	✓	x
Blaxland Community Health Centre	✓	x

The control measures required for identified and presumed ACM should be determined from the risk assessment and should follow the following principles:

- Control Measure 1 -** If the ACM are friable and not in a stable condition, and there is a risk to health from exposure, they should be removed by an asbestos removalist as soon as practicable.
- Control Measure 2 -** If the ACM are friable but are in a stable condition and are accessible, serious consideration should be given to their removal. If the removal is not immediately practicable, short-term control measures, such as sealing and enclosure, May be able to be used until removal is possible.
- Control Measure 3 -** If the ACM are not friable and are in a good, stable condition, minimising disturbance and encapsulation may be appropriate controls.
- Control Measure 4 -** Any remaining ACM should be clearly labeled, where possible, and regularly inspected to ensure they are not deteriorating or otherwise contributing to an unacceptable health risk.

These control measures reflect the following hierarchy of controls:

- 1 - Elimination/removal (most preferred);
- 2 - Isolation/enclosure/sealing;
- 3 - Engineering controls;
- 4 - Safe Work Practices (administrative controls); and
- 5 - Personal Protective Equipment (PPE) (least preferred).

ACM need to be removed before demolition, partial demolition, renovation or refurbishment if they are likely to be disturbed by those works in accordance with the Code of Practice: How to Safely Remove Asbestos [Safe Work Australia, 2011].

3.1.34 Mount Irvine Rural Fire Service Bushfire Station

Location	Material	Sample ID	Sample Status	Photo No.	Asbestos Classification	Condition	Accessibility	Re-inspect	Current Label	Control Measure	Record of Works Undertaken
Mount Irvine Rural Fire Service Bushfire Station											
External											
Eave linings 3093	Fibreboard	25132-34-1	Negative	-	-	-	-	-	-	-	-
Northern Perimeter – Electrical Box – electrical backing board 3094	Bituminous backing board	25132-34-2	Positive	125	Bonded	Stable	Low	December 2019	Not labeled	4	cc 18/101869 04/05/18
Internal											
3095	No materials suspected of containing asbestos identified in accessible area's at the time of inspection										

APPENDIX A – ANALYSIS RESULTS

TEST REPORT

December 19, 2014

Blue Mountains City Council

Locked Bag 1005
KATOOMBA NSW 2780

Your Reference: Blue Mountains City Council – Round 2
Job Number: 25132

Attention: Steve Kitching

Dear Steve,

In accordance with your instructions, Airsafe tested samples from the above site for asbestos content.

The following samples were processed on the dates indicated.

Samples:	354 Sample's
Date of Sampling:	30/10/14-03/12/14
Date of Analysis:	01/11/14-10/12/14
Date of Preliminary Report Sent:	Not Issued

The results and associated quality control are contained in the following pages of this report.

Should you have any queries regarding this report please contact the undersigned.

Yours faithfully
AIRSAFE OHC PTY LIMITED



Kieran White
Manager

PROJECT: Blue Mountains City Council – Round 2

JOB NO: 25132

25132-31-2	Linden Rural Fire Service Bushfire Station – Internal – Male Toilets – internal wall cladding	12x7x2mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-32-1	Medlow Bath Rural Fire Service Bushfire Station – External – Entrance – awning lining	6x4x1mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-32-2	Medlow Bath Rural Fire Service Bushfire Station – Internal – Kitchen – southern internal wall cladding	16x4x2mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-32-3	Medlow Bath Rural Fire Service Bushfire Station – Internal – Mezzanine – Storeroom Cupboard – southern internal wall cladding	7x6x1mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-33-1	Megalong Valley Rural Fire Service Bushfire Station – Internal – Toilet – internal wall cladding	10x7x1mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-34-1	Mount Irvine Rural Fire Service Bushfire Station – External – eave linings	7x7x2mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-34-2	Mount Irvine Rural Fire Service Bushfire Station – External – Northern Perimeter – Electrical Box – electrical backing board	3x2x2mm bituminous backing board fragment	Chrysotile asbestos detected
25132-35-1	Mount Tomah Rural Fire Service Bushfire Station – External – Main Building – eave linings	9x8x1mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-35-2	Mount Tomah Rural Fire Service Bushfire Station – External – Rear Addition – eave linings	16x8x2mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-35-3	Mount Tomah Rural Fire Service Bushfire Station – Internal – Eastern Garage – ceiling lining	20x14x4mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-35-4	Mount Tomah Rural Fire Service Bushfire Station – Internal – Mezzanine Office – external wall cladding	10x5x2mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-36-1	Mount Victoria Rural Fire Service Bushfire Station – External – eave linings	26x11x2mm fibreboard fragment	Chrysotile asbestos detected [Organic fibres detected]
25132-36-2	Mount Victoria Rural Fire Service Bushfire Station – External – north-western perimeter – electrical box – electrical backing board	3x3x3mm bituminous backing board fragment	Chrysotile asbestos detected
25132-36-3	Mount Victoria Rural Fire Service Bushfire Station – Internal – Kitchen – vinyl floor tiles	37x21x3mm brown vinyl floor tile fragment	No asbestos detected
25132-36-4	Mount Victoria Rural Fire Service Bushfire Station – Internal – above entrance to Toilet – external wall panel	10x5x2mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-37-1	Warrimoo Rural Fire Service Bushfire Station – External – eave linings	47x13x2mm fibreboard fragment	No asbestos detected [Organic fibres detected]
25132-37-2	Warrimoo Rural Fire Service Bushfire Station – External – external walls – expansion joints – residual mastic	46x5x3mm mastic fragment	No asbestos detected
25132-37-3	Warrimoo Rural Fire Service Bushfire Station – External – south-western perimeter – electrical box – electrical backing board	5x3x3mm bituminous backing board fragment	Chrysotile asbestos detected
25132-37-4	Warrimoo Rural Fire Service Bushfire Station – Internal – Kitchen – internal wall cladding	8x4x1mm fibreboard fragment	Chrysotile asbestos detected [Organic fibres detected]

APPENDIX B - PHOTOGRAPHS



Photo 125: Electrical backing board containing asbestos on the northern perimeter of the **Mount Irvine Rural Fire Station.**

APPENDIX C – WARNING SIGNS AND LABELS

